

















Task

Add

With Selected ▾

 Export ▾

▼	ID	Action	Task Status	Task Duration	Aging	Category	Task ID	Description	Plan Date	Start Date	Due Date	Completed Date	Remark	Costing	Date Added	Date Updated	Created By
	20	  	Completed	1.00Days	250Days		SAQ	SAQ with DG	10/08/2022	10/03/2022	11/08/2022	20/06/2022			18/03/2022 12:28	13/11/2022 22:12	Najihah Fozi
	132	  	Completed	6.00Days	27Days	Site Development Works	Mobilization & Temporary Facilities		10/08/2022	15/08/2022	16/08/2022	20/08/2022			04/08/2022 22:49	09/09/2022 17:46	System Administrator
	133	  	Completed	3.00Days	21Days	Site Development Works	Site Clearing including earthworks		15/08/2022	21/08/2022	18/08/2022	23/08/2022			04/08/2022 22:49	09/09/2022 17:46	System Administrator
	134	  	Completed	2.00Days	18Days	Tower Foundation	Layouting & Excavation		19/08/2022	24/08/2022	21/08/2022	25/08/2022			04/08/2022 22:49	09/09/2022 17:36	System Administrator
	135	  	Completed	14.00Days	16Days	Tower Foundation	Gravel Bedding & Lean Concrete		23/08/2022	26/08/2022	06/09/2022	08/09/2022			04/08/2022 22:49	09/09/2022 17:47	System Administrator
	136	  	Completed	14.00Days	16Days	Tower Foundation	Formwork & Rebars Installation (Footing)		27/08/2022	26/08/2022	10/09/2022	08/09/2022			04/08/2022 22:49	09/09/2022 17:47	System Administrator
	137	  	Completed	5.00Days	6Days	Tower Foundation	Concreting of Footing	need date	08/09/2022	09/09/2022	13/09/2022	07/09/2022			04/08/2022 22:49	14/09/2022 08:43	System Administrator
	138	  	Completed	2.00Days	1Days	Tower Foundation	Rebars & Formwork Installation (Stump)		13/09/2022	14/09/2022	15/09/2022	14/09/2022			04/08/2022 22:49	14/09/2022 08:43	System Administrator
	139	  	Completed	1.00Days	13Days	Tower Foundation	Concrete of Stump		13/09/2022	16/09/2022	14/09/2022	17/09/2022			04/08/2022 22:49	28/09/2022 11:05	System Administrator
	140	  	Completed	2.00Days	11Days	Tower Foundation	Removal of Formwork & touch up		15/09/2022	18/09/2022	17/09/2022	18/09/2022			04/08/2022 22:49	28/09/2022 11:06	System Administrator
	141	  	Completed	1.00Days	11Days	Tower Foundation	Installation of Copper Plate		17/09/2022	18/09/2022	18/09/2022	18/09/2022			04/08/2022 22:49	28/09/2022 11:07	System Administrator
	142	  	Completed	1.00Days	10Days	Tower Foundation	Backfilling		18/09/2022	19/09/2022	19/09/2022	19/09/2022			04/08/2022 22:49	28/09/2022 11:08	System Administrator
	143	  	Completed	7.00Days	58Days	Tower Foundation	Curing Period		10/09/2022	08/09/2022	17/09/2022	16/09/2022			04/08/2022 22:49	03/11/2022 16:33	System Administrator
	144	  	Completed	1.00Days	2Days	Tower Erection Works	Delivery & Unloading at Site		15/09/2022	27/09/2022	16/09/2022	28/09/2022		RM4,200.00	04/08/2022 22:49	28/09/2022 11:06	System Administrator
	145	  	Open	3.00Days	42Days	Tower Erection Works	Sorting out & Ground Assembly		29/09/2022	04/10/2022	02/10/2022				04/08/2022 22:49	13/11/2022 21:51	System Administrator
	146	  	New	5.00Days	0Days	Tower Erection Works	Erection of Tower		19/09/2022		24/09/2022				04/08/2022 22:49	13/11/2022 21:53	System Administrator
	147	  	New	2.00Days	0Days	Tower Erection Works	Tower Painting		20/09/2022		22/09/2022				04/08/2022 22:49	13/11/2022 21:53	System Administrator
	148	  	New	1.00Days	0Days	Tower Erection Works	Accessories Installation		23/09/2022		24/09/2022				04/08/2022 22:49	13/11/2022 21:53	System Administrator
	149	  	New	2.00Days	0Days	Site Development Works	Platform Levelling		26/09/2022		28/09/2022				04/08/2022 22:49	13/11/2022 21:52	System Administrator
	150	  	New	3.00Days	0Days	Site Development Works	Platform Crusher run laying		07/11/2022		10/11/2022				04/08/2022 22:49	04/11/2022 15:25	System Administrator
				102.00Days										RM4,200.00			

Displaying 1 to 20 (of 31 items)